Building Name: Contractor (name):			
Ooor Number:			lete
Single Door   Double Door   Door is part of a bank of doors: Yes   No			mp
Are all wiring of devices installed according to the published details: Yes	No □		ပိ
Are all devices installed in the correct locations: Yes   No			ţċ
Door is ready for commissioning by D&CM office: Yes □ No □			Contractor Complete
Card reader is installed at this location: Yes   No   Door contact only (monitored door): Yes   No   No			Sol
Electronic hardware   Electric Strike   Magnetic Lock   Piezzo			
Pass - Fail -			
Start date/time: End date/time:			
Noted anomalies:			
			_
	Door Leaf One	Door Leaf Two	
Access granted with card test: Contractor 1 Card			
Did the door unlock:	Yes 🗆 No 🗆 N/A 🗆	Yes - No - N/A -	
Did the reader acknowledge the presentation of the card:	Yes 🗆 No 🗆 N/A 🗆	Yes - No - N/A -	
Did the door secure after the status change:	Yes - No - N/A -	Yes - No - N/A -	
Access denied with card test: Contractor 2 Card			
Did the system indicate an Access Denied event:	Yes □ No □ N/A □	Yes □ No □ N/A □	
Did the reader acknowledge the presentation of the card:	Yes 🗆 No 🗆 N/A 🗆	Yes - No - N/A -	
Door forced open			ا ر
Unlock door from unsecure side with key & open door; did door alarm:	Yes 🗆 No 🗆 N/A 🗆	Yes - No - N/A -	ļģ.
Exit from secure side test			Section
No alarm should activate; was system free from alarms:	Yes 🗆 No 🗆 N/A 🗆	Yes - No - N/A -	his
Door held test			l s
Activate request to exit, hold open door; is door held alarm activated:	Yes □ No □	Yes □ No □	lete
Local audible alarm test			Completes This
Reader sounded or piezzo is activated when door held open:	Yes 🗆 No 🗆 N/A 🗆	Yes   No   N/A	ပြ
Auto operator (card-only mode)			Owner
Access granted w card, press unsecure side operator; did door open:	Yes □ No □ N/A □	Yes   No   N/A	Š
Press operator button on unsecure side; no operation observed:	Yes □ No □ N/A □	Yes   No   N/A	
Press operator button on secure side; did door open:	Yes   No   N/A	Yes   No   N/A	
Auto operator (unlocked mode)			
Press operator button on unsecure side; did door open:	Yes □ No □ N/A □	Yes □ No □ N/A □	
Press operator button on secure side; did door open:	Yes   No   N/A	Yes   No   N/A	
Power Fail Test			
Remove power from Mercury controller; is door secure:	Yes □ No □	Yes □ No □	
Remove power from door hardware; is door secure:	Yes □ No □	Yes □ No □	
D&CM Commissioning Rep(s)			
		Date:	
		Date:	
Copy Returned to Contractor: Yes □ No □			